

Raised Date	Reported Completion Date	Trade	Priority Code	Description
28/08/2017	31/08/2017	Slater Works	2WK	- tnt called regarding rhones - clean out rhones - tnt advised "strange smell" is also there. please attend.
26/04/2019	10/05/2019	Plastering Work	2WB	Plasterer required to cut out existing debris from cracks and plaster where necessary. Cracks are at the top landing of communal stair.
07/05/2019		Plastering Work	2WB	- 449 , Gorgie Road - additional works on top landing to repair cracks,only 45 mins on first job
14/05/2019	01/08/2019	Slater Works	2WK	Roofer required to check roof for leaks access as leak is shown in tenants bathroom ceiling.
17/05/2019		Slater Works	2WB	Roofer required to check roof for leaks access as leak is shown in tenants bathroom ceiling.
13/06/2019	14/06/2019	Slater Works	1D	Roofer required to check roof for leaks access as leak is shown in tenants bathroom ceiling.
26/06/2019	26/06/2019	Scaffolding	2WB	09 COVER ORDER SUB CONTRACTOR SUPPORT 3079964/3
26/06/2019	26/06/2019	Scaffolding	2WB	09 COVER ORDER SUB CONTRACTOR SUPPORT 3079964/2
19/07/2019	02/08/2019	Slater Works	2WB	At least 2 slates missing above flat 5 bedroom window to front of property
26/07/2019	29/08/2019	Plastering Work	2WB	Housing Officer, plastering still required for ceiling of top floor in the landing, 449 Gorgie Road, Edinburgh
05/08/2019	22/08/2019	Slater Works	2WB	At least 2 slates missing above flat 5 bedroom window to front of property
03/09/2019	03/09/2019	Scaffolding	2WB	09 COVER ORDER SUB CONTRACTOR SUPPORT 3103756/2
09/03/2020	23/03/2020	Mason Work	2WB	09/01 as per Lee Anderson HO - (left gable end and below of the left windowsill) experiencing water ingress below the window sill
09/03/2020	23/03/2020	Scaffolding	2WB	09/01 as per Lee Anderson HO - (left gable end and below of the left windowsill) experiencing water ingress below the window sill
26/08/2020	06/10/2020	Slater Works	4HR	04 - Lee Anderson Housing Officer - FAO Contractor - @ least 2 slates missing above flat 5 bedroom window to front of property - Meaning more water is getting in and soaking below the window sill in living room
08/12/2020		Slater Works	2WB	please clear out rhones as full of debris and grass, blocked
18/02/2021	18/02/2021	Slater Works	4HR	please clear out rhones as full of debris and grass, blocked
22/02/2021	23/02/2021	Slater Works	4HR	please clear out rhones as full of debris and grass, blocked. Cherry picker req . ECM06
11/12/2021	26/01/2022	Scaffolding	2WB	Defective roof coverings are suspected to the left upper gable wall. flashings and copes should be inspected and repaired as necessary.TNT 449 Gorgie Road
11/12/2021	26/01/2022	Slater Works	2WB	Defective roof coverings are suspected to the left upper gable wall. flashings and copes should be inspected and repaired as necessary.

Raised Date	Reported Completion Date	Trade	Priority Code	Description
11/12/2021		Slater Works	2WB	roof repair work required as causing dampness inside property
04/02/2022	28/02/2022	Mason Work	1D	Please inspect roof for leak as going into livingroom window coming from outside FO required.
04/02/2022	28/02/2022	Scaffolding	1D	Please inspect roof for leak as going into livingroom window coming from outside FO required.
24/08/2022	08/10/2022	Mason Work	1D	leaking coming from roof coming through Livingroom wall. please assess and repair.
24/08/2022	08/10/2022	Scaffolding	1D	leaking coming from roof coming through Livingroom wall. please assess and repair.
10/11/2022	14/11/2022	Central Emergency Services	1D	chimney making very loud noise tnt cant even hear tv
14/11/2022	06/01/2023	Scaffolding	2WB	chimney cowl needs refixed as loose - scaffold will be required
14/11/2022	06/01/2023	Slater Works	2WB	chimney cowl needs refixed as loose - scaffold will be required
30/11/2022	06/01/2023	Slater Works	1D	please trace and repair leak roof as water ingress in front bedroom
16/01/2023	17/01/2023	Slater Works	1D	Leak still ongoing, Saltire recommend 'strip & re-slate,' Please asses for works.
08/02/2023		Slater Works	1D	chimney cowl needs refaxed as loose - Please attend asap as been raise before and no follow on been done.
25/09/2023	06/10/2023	Slater Works	2WK	Tenant is reporting chimney looking in a very bad condition, can you please assess for repairs and follow-on. (3 Floors Up).
30/11/2023	30/11/2023	Slater Works	1D	please trace and repair leak roof as water ingress in flat in front bedroom
15/12/2023	16/12/2023	Central Emergency Services	1D	04Please assess and repair roof area as water ingress into tnt's property
18/12/2023	22/12/2023	Scaffolding	2WB	FAO Saltire - scaffolding required
18/12/2023	22/12/2023	Slater Works	2WB	FAO Saltire - renew slates at front right hand side above bedroom of flat 6
22/01/2024	29/01/2024	Slater Works	1D	please check dn repair faulty chimney as loose due to high winds
28/05/2024		Slater Works	2WK	Please asses roof space as tnt has started getting dampness and leak in the Livingroom again.
24/06/2024	25/06/2024	Slater Works	1D	04 pls assess water ingress from roof leak (water gate mentioned by tnt).
23/08/2024	23/08/2024	Slater Works	1D	please trace and repair leaking roof as water ingress into the property at ((right handside)please go to the property to see where is coming from exactly) ongoing issues
05/11/2024	18/12/2024	Slater Works	2WB	Assess water ingress at roof FULL DESCRIPTION ON TOTAL .
30/12/2024	17/01/2025	Slater Works	2WB	(04) - please assess chimney for repair as wind is rattling fireplace

Raised Date	Reported Completion Date	Trade	Priority Code	Description
30/12/2024		Mason Work	2WB	please assess chimney for repair as wind rattling through fireplace
07/01/2025	17/01/2025	Slater Works	1D	04-RPRTD BY 449(2F1)-FAO SALTRIE-ong issue-living room is still same issue-and front bedroom above window is getting leaked into-at window-please investigate-raise on works req-not repaired prev
29/01/2025		Slater Works	1D	tnt reporting leak ongoing from roof- please asses and repair- trace leak-saltire been out and unable to find anything asked for council tradesmen to try
05/02/2025		Slater Works	2WB	Please assess gutters to be cleaned as tnt believes they are blocked at the front of the property.
18/11/2025	19/11/2025	Slater Works	1D	Gorgie Road, flat . water ingress into front bedroom .
07/01/2026	08/01/2026	Scaffolding	1D	Water ingress from roof into front and back bedroom - Tnt also claiming that the rhones are blocked and causing water ingress at both front and back of flat
07/01/2026	08/01/2026	Slater Works	1D	Water ingress from roof into front and back bedroom - Tnt also claiming that the rhones are blocked and causing water ingress at both front and back of flat
27/01/2026	27/01/2026	Slater Works	1D	Water ingress from roof into front bedroom - Tnt also claiming that the rhones are blocked and causing water ingress at front of flat