



**A** ELEVATION  
SCALE 1:50



Temporary Support of Services		157.9...	01-Dec-25 08:00	22-Jul-26 17:00	
44	Design, Cat (ii) Check, & Procurement of Service Support System	40.00d	01-Dec-25 08:00	09-Jan-26 16:00	100.0%
45	Exc. & Vac. Exc. To East Footpath	5.00d	16-Feb-26 07:00	30-Mar-26 17:00	100.0%
175	Assessment of Service Bay Soffit Detail	0.00d	30-Mar-26 07:00		100.0%
225	Delivery Time for Services Support System	10.00d	06-Apr-26 07:00	17-Apr-26 17:00	100.0%
46	Installation of Services Support System	5.00d	20-Apr-26 07:00	24-Apr-26 17:00	0.0%
47	Removal of Services Support System	3.00d	20-Jul-26 07:00	22-Jul-26 17:00	0.0%
Removal of Existing Deck Structure		18.00d	11-May-26 07:00	03-Jun-26 17:00	
49	Demolition to Masonry Arches	2.00d	11-May-26 07:00	12-May-26 17:00	0.0%
50	Removal of Masonry Off-Site	2.00d	12-May-26 07:00	13-May-26 17:00	0.0%
165	Allowance for Soffit Plate Works (Removal of Service Bay Support)	2.00d	14-May-26 07:00	15-May-26 17:00	0.0%
185	Preparation Works for Wire-Saw Cutting Works	2.00d	18-May-26 07:00	19-May-26 17:00	0.0%
51	Crane Mob & Rigging	1.00d	20-May-26 07:00	20-May-26 17:00	0.0%
52	Remove Existing CI Beams 2, 3 and 6	3.00d	21-May-26 07:00	25-May-26 17:00	0.0%
205	Wire-Saw Cutting for Beams 4 & 5 Removal	2.00d	26-May-26 07:00	27-May-26 17:00	0.0%
215	Remove Existing CI Beams 4 and 5	2.00d	28-May-26 07:00	29-May-26 17:00	0.0%
335	Time-Risk Allowance on Wind	2.00d	01-Jun-26 07:00	02-Jun-26 17:00	0.0%
53	Derig & DeMob Crane	1.00d	03-Jun-26 07:00	03-Jun-26 17:00	0.0%
Bridge Construction Works		62.00d	04-Jun-26 07:00	28-Aug-26 17:00	
55	Prepare Abutment for Grout Pad/ Curing	10.00d	04-Jun-26 07:00	17-Jun-26 17:00	0.0%
56	Set Bearing Pads	1.00d	18-Jun-26 07:00	18-Jun-26 17:00	0.0%
57	Crane Rigging	1.00d	19-Jun-26 07:00	19-Jun-26 17:00	0.0%
58	Lift in Beams	2.00d	22-Jun-26 07:00	23-Jun-26 17:00	0.0%
59	Erect Soffit Systems for East FP CI Edge Beam; Prop West CI Beam	2.00d	24-Jun-26 07:00	25-Jun-26 17:00	0.0%
60	Rebar, Shutter & Concrete & Beam Infill	3.00d	24-Jun-26 07:00	26-Jun-26 17:00	0.0%
61	Curing Time - Beam Infill	5.00d	29-Jun-26 07:00	03-Jul-26 17:00	0.0%
62	Rebar, Shutter, Concrete - West Upstand	3.00d	06-Jul-26 07:00	08-Jul-26 17:00	0.0%
65	Rebar, Shutter, Concrete to Beams Phase 1 - East FP	3.00d	06-Jul-26 07:00	08-Jul-26 17:00	0.0%
63	West Upstand Curing Time	5.00d	06-Jul-26 07:00	10-Jul-26 17:00	0.0%
66	Curing Time - in-situ Beams - East FP Phase 1	5.00d	13-Jul-26 07:00	17-Jul-26 17:00	0.0%
64	Drill & Fix Anchors - West CI Parapet	2.00d	13-Jul-26 07:00	14-Jul-26 17:00	0.0%
67	Rebar, Shutter, Concrete to Beams Phase 2 - East FP	4.00d	23-Jul-26 07:00	28-Jul-26 17:00	0.0%
68	Curing Time - in-situ Beams - East FP Phase 2	5.00d	29-Jul-26 07:00	04-Aug-26 17:00	0.0%
69	Drill & Fix Anchors - East CI Parapet	2.00d	05-Aug-26 07:00	06-Aug-26 17:00	0.0%
70	Diaphragm Wall in-situ Concrete	5.00d	05-Aug-26 07:00	11-Aug-26 17:00	0.0%
71	Curing Time - Diaphragm Walls	5.00d	12-Aug-26 07:00	18-Aug-26 17:00	0.0%
72	Waterproofing to Deck and Diaphragm Wall	2.00d	19-Aug-26 07:00	20-Aug-26 17:00	0.0%
73	Foam Concrete to Deck and CI Beam Infill	1.00d	19-Aug-26 07:00	19-Aug-26 17:00	0.0%
74	Curing Time - Foam Concrete	5.00d	20-Aug-26 07:00	26-Aug-26 17:00	0.0%
75	BoW Drainage & Backfill	3.00d	21-Aug-26 07:00	25-Aug-26 17:00	0.0%
76	Concrete Slab at Rear of Diaphragm Upstand	2.00d	27-Aug-26 07:00	28-Aug-26 17:00	0.0%
Footway, Carriageway & Kerb Reinstatement		7.00d	26-Aug-26 07:00	03-Sep-26 17:00	
78	Install Kerbs; PCC Slab; Top-Up Foam Concrete at Rear of Kerbs	3.00d	26-Aug-26 07:00	28-Aug-26 17:00	0.0%
79	Carriageway & Footpath Surfacing	1.00d	31-Aug-26 07:00	31-Aug-26 17:00	0.0%
80	Asphalt Plug Joints	2.00d	01-Sep-26 07:00	02-Sep-26 17:00	0.0%
81	Road Markings and Whitelining	1.00d	03-Sep-26 07:00	03-Sep-26 17:00	0.0%
Demobilisation		3.00d	04-Sep-26 07:00	08-Sep-26 17:00	
83	Demobilise & Clear Plant & Equipment Below Deck	2.00d	04-Sep-26 07:00	07-Sep-26 17:00	0.0%
84	Remove Accommodation	1.00d	08-Sep-26 07:00	08-Sep-26 17:00	0.0%