

To: Hillhouse Group

Contract: Dundas Street

Notice Number: DN002 **Correspondence Number** DN002/Clause42.2

Date of Issue: 07 February 2024

Project Admin Code TCD/000087/DN002

Notice – of a Defect

In accordance with Clause 42.2 this is a notice that I have found the following Defect:

- Phase 1 (West side - Great King Street to Cumberland Street)
 - Approx. 37 broken pcc slabs.
- Phase 2 (West side – Cumberland Street to Fettes Row)
 - South side of Fettes Row crossing, flowpoint has failed, needs to be replaced with slabs.
 - North side of Cumberland Street crossing, flowpoint has failed, needs replaced with suitable material (grano/granolithic finish).
 - Trips throughout this phase.
- Phase 3 (East side – Great King Street to Cumberland Street)
 - Approx. 15 broken pcc slabs.
 - Tactile surround at south side of Cumberland Street crossing needs a better slab tie in.
- Phase 4 (East side – Cumberland Street to Fettes Row)
 - Approx. 6 broken pcc slabs.
- Phase 5 (West side – Fettes Row to Henderson Row)
 - Approx. 15 broken pcc slabs.
 - North side of Fettes Row crossing, flowpoint failure, needs replaced with suitable material or slab tie in.
 - Crossing north of Fettes row, flowpoint failure, needs replaced with suitable material or slab tie in.
 - North side of Fettes row crossing, trip in footway.
- Throughout
 - Some pointing between kerb failures.
 - Cracking of flowpoint.
 - Most of channel reinstatement is at a poor level and requires to be done again.
 - Pointing low around ironwork.

I request that you advise me of your proposals for correction of the Defect.



Ross Lillie
(Supervisor)