

	Phase 7	Phase 12	Phase 13	Phase 17	Phase 18	Phase 20	Phase 22	Phase 23	100% CEC + Phase 1 Aireys
Homes	34	54		62		78		59	41
Blocks	5	9		9		16		9	7
Private Owners	8	17		22		29		17	0
Minority Blocks voting 'Yes'	0	3		5		7		4	0
% Blocks achieve Scheme Decision	57%	64%		75%		70%		82%	78%
Contract Award value	£2,012,958.50	£2,281,815.24		£3,392,951.62		£2,749,900.10		£2,719,799.56	£1,669,936.80
Works commence on site	03/02/2025	23/06/2025		30/06/2025		03/03/2025		16/06/2025	05/01/2026

*N.B. Figures are for actual homes/blocks proceeding.

Where boxes are blank, this phase of the Project has not yet been reached/completed.

	Phase 3	Phase 5 & 6	Phase 8	Phase 9	Phase 11	Phase 14	Phase 15	Phase 19	Phase 21
Homes	52	98	46	80	48	50	68	72	48
Blocks	10	21	11	20	11	11	17	14	12
Private Owners	31	66	28	54	24	29	33	31	18
Minority Blocks voting 'Yes'									
% Blocks achieve Scheme Decision									
Contract Award value	In procurement	In procurement	In procurement	To be advertised	To be advertised	To be advertised	To be advertised	To be advertised	To be advertised
Works commence on site									

*N.B. Figures are for target homes/blocks - no vote for Scheme Decision or procurement information.