

Plot	54	Plot 54					
Inspection type	FAULTS - CC Faults	Date	13.06.2025	Time	15:13:00	Inspecting Officer	
Status	C	Hours taken		Miles Travelled			
Notes Category							
Inspection Notes	Site Inspection: Fault: 1.Brick to be installed at HWC blow off.						
Event/Task/Activity				Close			

Plot	0	Plot 0					
Inspection type	NOTE - Inspectors notes	Date	20.02.2026	Time		Inspecting Officer	
Inspection Notes New site managers Went to site to have a visit to discuss about the drainage issue. They informed me that the drainage certifier of constructor CHAPS (GB) Ltd - The Bakery, 10 Greenlees Road, Cambuslang, Glasgow, G72 8JJ are no longer trading and are not working on site. The company W H Malcolm will be rectifying the issues along with Scottish Water. Plots 44, 50, 52, 54, 55, 57 and 62 were noted to have incorrect invert levels at the disconnecting manholes. The first homeowner we received an email from was Plot 54, the second homeowner was Plot 29. WH Malcolm have carried out a survey on all plots and Robertsons hope to have a report back to them by March. They reckon that it will take 4 days each to fix the drainage to each plot however in order to do this safely they require people to move out the property for each block. The estimate is to have all works completed by October. We should be receiving new certificates for the drainage work carried out							