

61594

The number of schools where crossing improvements or related works have been completed using the additional £6m funding allocated in the last financial year. (And please remind us how many Council schools there are in Edinburgh)

Eight.

- Canaan Lane
- Craigour Park
- Hillwood PS
- Holy Cross PS (Craighall Road)
- Longstone PS (Kingsknowe Road North)
- Preston Street
- Longstone PS (Redhall Grove)
- Nether Currie

The City of Edinburgh Council has 125 state-funded schools.

- Primary Schools: 90 (which includes both non-denominational and Roman Catholic schools)
- Secondary Schools: 23 (which includes both non-denominational and Roman Catholic schools)
- Special Schools: 12

The School Travel Audit process encompasses the road network around the 15 independent schools in the Council's area.

The number of schools where such works are planned but not yet completed.

Three.

- Craigentenny Primary School – Project brief issued, works planned for Summer holidays provided a contractor can be secured.
- South Morningside PS – Craighleigh Drive (70% complete – will be completed June 2026).
- Mcleod Street – project brief issued, works registered for 29th June 2026 provided we can secure a contractor

The number of schools where planned works have been delayed,

Two.

- Morningside Drive part – discussions on going
- Ashley Terrace – Project brief issued – works being delivered by Martin Watson (TCD) with resurfacing works for Shandon/Greys Loan

Including (where recorded) the reasons for delay, such as conflicts with other roadworks.

The reasons for delay are; supply of materials (x1); conflicts with other roadworks (x1); securing a Contractor (x2); postponed (x1).

Any available timelines or expected completion dates for outstanding works.

The timelines or expected completion dates for the outstanding works are;

- June 2026 (x1 supply of materials, x1 securing a Contractor);
- July 2026 (x1 securing a Contractor)
- and one ongoing.