

## 63025 Road Safety Improvements - Craigleith Drive

CRAIGLEITH DRIVE - At Roseburn Path tunnel - City of Edinburgh Council - road safety improvements - Road closed

Extract from Council's Roadworks & events report. Effective from 29 June 2026.

Please provide:

Explanation for extended duration.

The project took longer than anticipated due to the following:

Late arrival of signs due to manufacturing issue; Signs installed and connection issues were found and had to be resolved which involved installation of new cabling.

Total cost for the works being carried out, including all consultations, surveys, design and works on site.

Site works - £87,995.51

Sign development and manufacturing - £24,599.00

Additional costs associated with the extended duration.

Installation of ducting and associated works for the two signs - £20,155.76.

Traffic Management for the extended duration - £10,920.90

Sign connection costs - £2,851.69