

v2 SCHEDULED SERVICING (AUTO BOLLARDS)

JOB DETAILS

SERVICE CALL NUMBER *

SC1803078

SERVICING DATE *

12-Jan-2021

dd-MMM-yyyy

BOLLARD(S) TYPE *

VP

WHAT3WORDS LOCATION

///frosted.scared.wipes

ENGINEER(S) *

BOLLARD INSPECTION

Pass/Fail criteria per the product Servicing Manual

COVER PLATE(S)

☐ PASS

☐ FAIL

☒ N/A

FLANGE(S)

☒ PASS

☐ FAIL

☐ N/A

BOLLARD LID(S)

☒ PASS

☐ FAIL

TRIDENT PLATE(S)

☐ PASS

☐ FAIL

☒ N/A

CAGE(S)

☒ PASS

☐ FAIL

v2 SCHEDULED SERVICING (AUTO BOLLARDS)

HYDRAULIC RAM/GAS STRUT(S)

☒ PASS

☐ FAIL

LIMIT SWITCH(ES)

☒ PASS

☐ FAIL

☐ N/A

PROXIMITY SENSOR(S)

☒ PASS

☐ FAIL

☐ N/A

LIGHT(S) / LED(S)

☐ PASS

☐ FAIL

☒ N/A

BOLLARD(S)

☒ PASS

☐ FAIL

SLEEVE(S)

☒ PASS

☐ FAIL

☐ N/A

OUTER HOUSING(S)

☒ PASS

☐ FAIL

CONTROL SYSTEM INSPECTION

Pass/Fail criteria per the site Control System Manual (if available), or per individual component manuals

☒ PANEL INSPECTION

Lit PLC Fault Lamps

☒ YES

☐ NO

Details + Action Taken

Loops in detect too long.

Safety Relay

☒ PASS

☐ FAIL

Loop Detector

☒ PASS

☐ FAIL

☐ N/A

Cabinet Heater

☒ PASS

☐ FAIL

☐ N/A

Panel (other)

☒ PASS

☐ FAIL

☒ HPU / FAAC PUMP INSPECTION

HPU / FAAC Pump

☒ PASS

☐ FAIL

v2 SCHEDULED SERVICING (AUTO BOLLARDS)

Quick Release Fittings

☒ PASS

☐ FAIL

Oil Level

☒ PASS

☐ FAIL

Oil Filter

☐ PASS

☐ FAIL

☒ N/A

Oil Condition

☒ PASS

☐ FAIL

Oil Heater

☐ PASS

☐ FAIL

☒ N/A

Accumulator

☐ PASS

☐ FAIL

☒ N/A

☒ TRAFFIC INDICATOR INSPECTION

Traffic Indicator

☒ PASS

☐ FAIL

☒ INDUCTIVE LOOPS TEST

Ground Condition

☐ DRY

☒ WET

☐ VERY WET

☒ ENTRY APPROACH LOOP 1 TEST

Loop 1 Insulation (mOhm)

1000.00

PASS

Loop 1 Continuity (Ohm)

0.80

PASS

Action Taken

☒ ENTRY APPROACH LOOP 2 TEST

Loop 2 Insulation (mOhm)

1000.00

PASS

v2 SCHEDULED SERVICING (AUTO BOLLARDS)

Loop 2 Continuity (Ohm)

0.80

PASS

Action Taken

☐ ENTRY APPROACH LOOP 3 TEST

☒ SAFETY LOOP A TEST

Loop A Insulation (mOhm)

1000.00

PASS

Loop A Continuity (Ohm)

0.40

PASS

Action Taken

☐ SAFETY LOOP B TEST

☐ EXIT APPROACH LOOP 4 TEST

☐ EXIT APPROACH LOOP 5 TEST

☐ EXIT APPROACH LOOP 6 TEST

AFTER SERVICING FUNCTION TESTS

Function test per site Control system Manual (if available)

☒ NORMAL OPERATION TEST

System tested to operate to normal use operation configuration

Raise/Lower in 6-8s

☒ PASS

☐ FAIL

v2 SCHEDULED SERVICING (AUTO BOLLARDS)

Light/LED illuminate

☒ PASS

☐ FAIL

☒ N/A

Traffic Indicator(s) illuminate

☒ PASS

☐ FAIL

☐ N/A

Audible Warning clear

☒ PASS

☐ FAIL

☐ N/A

Access Controls functional

☒ PASS

☐ FAIL

Hydraulic Dump functional

☒ PASS

☐ FAIL

Comments (if any)

☐ LOCK RAISED OPERATION TEST

System tested to lock in the raised position with all access control inputs inhibited.

☐ FORCE RAISE OPERATION TEST

System tested to raise regardless of any safety protocol being active

☒ MAINTENANCE OPERATION TEST

System tested to operate via cabinet control box

Raise/Lower in 6-8s

☒ PASS

☐ FAIL

Comments (if any)

☐ MANUAL HAND PUMP TEST

System tested to operate via manual hand pump

☐ EMERGENCY FAST OPERATION TEST

System tested to EFO in specified time

☒ POWER OFF/FAIL TEST

System tested for Bollard function in event of power failure.

Intended operation on Power
off/fail

☐ REMAIN RAISED

☒ LOWER

Power Off Test

☒ PASS

☐ FAIL

v2 SCHEDULED SERVICING (AUTO BOLLARDS)

Comments (if any)

JOB CLOSE-OUT

ENGINEER COMMENTS (if any)

System down as per CCTV room request due to temporary traffic management restrictions.

SYSTEM OPERATIONAL? *

☒ YES

☐ NO

PRIORITY DATA CHECKED? *

☒ YES

☐ NO

FOLLOW UP VISIT REQUIRED? *

☐ YES

☒ NO

CUSTOMER CONFIRMATION

CUSTOMER INFORMED? *

☒ YES

☐ UNAVAILABLE

CUSTOMER SIGNATURE

RATE YOUR ATG EXPERIENCE

☒ ☆ ☆ ☆ ☆ ☆ 0/5