

Identified Work (by location)

Code: IW00025918 Element: 11 External Areas

Subelement: 11.03 Walls, fences and gates

Item: 11.03.02 Stone wall **Condition: B** Satisfactory

Priority: 03 Desirable - Within 3 to 5 years

Manufacturer:

Date of Manufacture:

Capital: **Comments:**

Photo:

Ν

cost based on £X/m



Edinburgh - City Of Edinburgh Council

Site: SIT0326 DALRY CEMETERY

Building:

Room:

Cost: £X.XX

low pressure clean to wall to remove build up of moss Remedy:

Target year: 2023

Defect: moss growth to surface of wall

Defect Location: North/West boundary wall on to Dalry Road

Model Number:

usertext6:

Revenue: Υ



Identified Work (by location)

IW00025919 Code: Element: 11 External Areas

Subelement: 11.03 Walls, fences and gates

11.03.02 Stone wall Item: **Condition: B** Satisfactory

Priority: 03 Desirable - Within 3 to 5 years

Ν


Manufacturer:

Date of Manufacture:

Capital:

Comments:

Photo:



Edinburgh - City Of Edinburgh Council

Site: SIT0326 DALRY CEMETERY

Building:

Room: Cost:

£X.XX

make good wall and re-point wall on completion Remedy:

Target year: 2023

1 - slight movement to ashlar stonework at low level 2 -Defect:

open joints to wall and cope 3 - buddleia growth to cope stone 4 - wall exposed where headstones taken down 5 - defective ashlar stonework to pier

Defect Location: 1 - 5 - North/West boundary wall on to Dalry Road

Model Number:

usertext6:

Υ Revenue: