Location: St. Mary's (Leith) Primary School MED
Site type: Schools
Issued By:

Order no/ref: 14
Contract/Client ref:
Instruction created: 09 July 2025
Contractor: CEC Forestry

Priority of works: MEDIUM
Start on/after: 01 July 2025
Complete by: 30 September 2025

Code	Species/Work required	Rate	Qty	Total
St. Mary's (Leith) Primary School (DE0443), Leith				
Sgl/2.00 (181612)	**Elm spp ///landed.nuns.frames**			
4.2.2A	Dismantle Fell		1 tree	
4.4.1	Poison stump		1 tree	

Code	Species/Work required	Rate	Qty	Total

Branches now in contact with building roof

PN 2015

Growing against boundary wall
Infringing branches have been removed
Upper stem heavily bending to North through suppression
Poor form

PN Dec 2020

Stem base growing against boundary wall (vertical crack in wall adjoining tree - coping stone recently replaced)
Boundary pruned / recently topped at approx 4.5m

Building construction in progress - gable within 2m of stem base - significance to rooting zone unknown

At least 1 large diameter structural root severed amongst rubble from top of wall assessment

SOS 2025
as per previous comments
Semi mature elm
2.5m boundary strip
0.2m + NE brick boundary wall/ new build flats

good butressing.
no soil line defects. historic hair line crack/ repair works too wall N from stem.

lower canopy still in tact- beginning to come into contact with building gable.

@4-5m tree historically topped

tensile unions. apical young canopy. tree in good vitality.

WORKS
Remove to ground level.

poison stump

Med priority - due to walll condition

St. Mary's (Leith) Primary School (DE0443), Leith



This map is reproduced from Ordnance Survey material with permission of Ordnance Survey on behalf of the Controller of Her Majesty's Stationery Office (c) Crown Copyright. Unauthorised reproduction infringes Crown Copyright and may lead to prosection or civil proceedings. Lice

Expenditure code analysis:

unset	(2011/2012)			

Schedule item analysis:

4.2.2A	Dismantle Fell	1 tree		
4.4.1	Poison stump	1 tree		

TOTAL